

Contractor Questions and Responses

Trail Bridge Project at Waterdog Lake

Contract #2014-052

June 20, 2014

City of Belmont, CA.

1. Does the Redwood have to be surfaced?

All the Redwood has to be surfaced with the exception of the 4 x 8 Redwood girder beams.

2. Does the excavated soil have to be off hauled?

The soil can be placed at a site located about a half of a mile up Lake Road from the job site.

3. What is the length of the footing?

As indicated on the cross section on A3 (page 5 of 10) the length of the footing is seven feet for both footings. This allows one extra foot on each side for anchors.

4. What is the weight restriction on Lake Road?

The City of Belmont currently does not have an official weight limit. However, Lake Road is very narrow, winding and has signs of cracks along the roadway. Contractor will be required to address the size and weight of the proposed vehicles in the Traffic Control Plan that is to be submitted after award.